

WEST SHORE LAKE PONTCHARTRAIN STAKEHOLDER UPDATE

APRIL 2024

Alexis English
Project Manager, WSLP
New Orleans District
U.S. Army Corps of Engineers



U.S. ARMY



US Army Corps
of Engineers®



AGENDA

- Resiliency Study Schedule
- Construction Status and Photos/Videos
- Tentative Delivery Plan & Design Status

<https://www.mvn.usace.army.mil/About/Projects/West-Shore-Lake-Pontchartrain/>



RESILIENCY STUDY SCHEDULE

| DATE | MILESTONE |
|-------------------|-------------------------------------------------------------|
| February 27, 2023 | Feasibility Cost Share Agreement (FCSA) |
| July 17, 2023 | Alternatives Milestone Meeting (AMM)-120 days |
| December 5, 2025 | Tentatively Selected Plan (TSP) |
| January 28, 2026 | Release Draft Report and Draft EIS/EA for Concurrent Review |
| June 29, 2026 | Agency Decision Milestone (ADM) |
| May 25, 2028 | Chief's Report |



CONSTRUCTION STATUS

- WSLP-110 contract was awarded on 21 Dec 22
 - 75% Scheduled; 77% Completed
- WSLP-107 contract was awarded on 15 Mar 23
 - 40% Scheduled; 40% Completed
- WSLP-101a contract was awarded on 28 April 23
 - 33% Scheduled; 32% Completed
- WSLP-108 contract was awarded on 25 August 23
 - 25% Scheduled; 22% Completed
- WSLP-104 contract was awarded on 25 August 23
 - 13% Scheduled; 12% Completed
- WSLP-106 contract was awarded on 9 September 23
 - 19% Scheduled; 19% Completed




CONSTRUCTION STATUS

- WSLP-102 contract was awarded on 14 September 23
 - 15% Scheduled; 14% Completed
- WSLP-105 contract was awarded on 22 September 23
 - 11% Scheduled; 9% Completed
- **Pile Load Test Contract**
 - ▶ Prescott Site: Completed
 - ▶ I-55 Site: Completed
 - ▶ Reserve Relief Site: Completed



WSLP - Construction Status



CONSTRUCTION PHOTOS



U.S. ARMY



US Army Corps
of Engineers®

WSLP-110 Construction Progress

CONSTRUCTION PHOTOS



WSLP-107 Construction



U.S. ARMY



US Army Corps
of Engineers®

CONSTRUCTION PHOTOS



WSLP-106 Construction



U.S. ARMY



US Army Corps
of Engineers®

CONSTRUCTION PHOTOS



WSLP-102 Construction



U.S. ARMY



US Army Corps
of Engineers®

CONSTRUCTION PHOTOS



WSLP-108 Construction



US Army Corps
of Engineers®

U.S. ARMY




U.S. ARMY



US Army Corps of Engineers®

PRELIMINARY LEVEE CONSTRUCTION SCHEDULE

- Existing elevation approx. -1 feet
- 2023 and 2024: Construct 3-foot sand base and begin levee construction
- 2024: Levee built to heights around +6 feet
- 2025: Levee built to heights ranging +6.6 to +12.5 feet
- 2026: Levee built to full heights





U.S. ARMY



US Army Corps
of Engineers®

WEST SHORE LAKE PONTCHARTRAIN TENTATIVE DELIVERY PLAN


| Contract ID | Description | Award |
|-------------|---------------------------------------------------------------------------------------|----------------------------------|
| WSLP 103 | Levee (approx. 1.0 mi.), Floodwall (approx. 500 ft) | 2Q 2024 (Advertised 13 March) |
| WSLP 109 | Levee (approx. 1.0 mi), (approx. 500 ft), Utility Crossings | 3Q 2024 |
| WSLP 111** | Levee (approx. 0.5 mi), Highway Ramp, Utility Crossings | |
| WSLP 112** | Levee (approx. 1.0 mi), Rail Road Gate, Floodwall (approx. 500 ft), Utility Crossings | |
| WSLP 113** | Levee (approx. 0.5 mi), Floodwall (approx. 500 ft), Rail Road Gate | |
| WSLP 114 | Pump Stations (2 – 2,000 cfs) | 1Q 2025 |
| WSLP 114a | Hope and Prescott Drainage Structures | 3Q 2024 |

Note: Project requirements and completion dates may be subject to change as designs are refined and impacts quantified.

**Designed and constructed by CPRA



West Shore Lake Pontchartrain



US Army Corps of Engineers

U.S. ARMY



WSLP - St James Parish



US Army Corps
of Engineers

U.S. ARMY

Questions



US Army Corps
of Engineers®

U.S. ARMY